

		M25 Junction10/ A3 Wisley Interchange Clause 32 Submission - March 2024 Stage 6 All Constructions Activities			 27-Mar-24 16:24											
Activity ID	Activity Name	Original Duration	Start	Finish	2020				2021	2022	2023	2024	2025	2026	2027	
Project Dates		1724.0	2-Mar-20 A	23-Apr-27												
Site wide		1724.0	2-Mar-20 A	23-Apr-27												
Starting / Access / Completion Dates		1724.0	2-Mar-20 A	23-Apr-27												
MPKMPS	Contract Award (Stage 5) Project Start	0.0	2-Mar-20 A		◆ Contract Award (Stage 5) Project Start											
MPKMSDCO1.0	Submit Development Consent Order (DCO) application	1.0	15-May-20 A	15-May-20 A	◆ Submit Development Consent Order (DCO) application											
BB-X-0050	Access date by agreement for advanced enviromental mitigation	0.0	19-Oct-20 A		◆ Access date by agreement for advanced enviromental mitigation											
MPKMPSPR	Stage 6 - Procurement Strategy Plan Received	0.0		30-Oct-20 A	◆ Stage 6 - Procurement Strategy Plan Received											
BB-X-0030	Access date to land required under agreement for compounds & advanced wks areas	0.0	12-Jan-21 A		◆ Access date to land required under agreement for compounds & advanced wks areas											
BB-X-0110	Enabling works start	0.0	23-Mar-21 A		◆ Enabling works start											
MPKMSOW1.0	Start Of Works (SoW) Contractual Date	0.0		30-Sep-21 A	◆ Start Of Works (SoW) Contractual Date											
BB-SW-0010	3 Week standstill following DCO	15.0	12-May-22 A	2-Jun-22 A	■ 3 Week standstill following DCO											
BB-X-6000	DCO Challenge Period	30.0	12-May-22 A	24-Jun-22 A	■ DCO Challenge Period											
MPKMDCOD1.0	DCO Decision	0.0	12-May-22 A		◆ DCO Decision											
BB-X-6030	GVD process for land possession (Temporary)	20.0	6-Jun-22 A	14-Jun-22 A	■ GVD process for land possession (Temporary)											
MPKMPIE1.0	Public Information Exhibition (PIE's)	0.0	9-Jun-22 A		◆ Public Information Exhibition (PIE's)											
BB-X-0020	Access date to non HE Land areas under agreement	0.0	20-Jun-22 A		◆ Access date to non HE Land areas under agreement											
BB-X-0100	Advanced works commencement	0.0	27-Jun-22 A		◆ Advanced works commencement											
MPKMSGAR5.0	PCF Stage gate assessment Review 5 Construction Preparation	0.0	19-Jul-22 A		◆ PCF Stage gate assessment Review 5 Construction Preparation											
BB-X-6020	GVD process for land possession (permanent)	39.0	19-Sep-22 A	25-Oct-22 A	■ GVD process for land possession (permanent)											
AMGVD	Issue Notices (GVD or Treat & Enter) (Stage 5)	0.0		19-Sep-22 A	◆ Issue Notices (GVD or Treat & Enter) (Stage 5)											
BB-X-6010	HE issue NTP	1.0	3-Oct-22 A	3-Oct-22 A	■ HE issue NTP											
MPKMSOW1.1	Start of works (SoW) (suplied by NH)	0.0	3-Oct-22 A		◆ Start of works (SoW) (suplied by NH)											
BB-X-0040	Access date to all areas under GVD	0.0	9-Jan-23 A		◆ Access date to all areas under GVD											
BB-X-9120	Commence installing permanent Traffic management	0.0	9-Jan-23 A		◆ Commence installing permanent Traffic management											
BB-X-3150	Interim SGAR 6 - 2022	0.0		6-Feb-23 A	◆ Interim SGAR 6 - 2022											
BB-X-3160	Interim SGAR 6 - 2024	0.0	6-Feb-24 A		◆ Interim SGAR 6 - 2024											
MPKMSUDC	Stage 6 - Statutory Undertakers Diversions complete	0.0		11-Sep-24	◆ Stage 6 - Statutory Undertakers Diversions complete											
MPKMBCWC	Central barrier works complete	0.0		26-Sep-24	◆ Central barrier works complete											
MPKMDWC	Drainage works complete	0.0		22-Nov-24	◆ Drainage works complete											
MPKMRLMSC	Road markings & signage complete	0.0		7-Feb-25	◆ Road markings & signage complete											
BB-X-3170	Interim SGAR 6 - 2025	0.0	13-Feb-25		◆ Interim SGAR 6 - 2025											
BB-X-9900	All Construction Completed	0.0		11-Apr-25	◆ All Construction Completed											
MPKMPPMCW	Pavement/ Main civils works complete	0.0		14-Apr-25	◆ Pavement/ Main civils works complete											
BB-X-2010	Programme time risk allowance to OFT	84.0	15-Apr-25	7-Jul-25	■ Programme time risk allowance to OFT											
BB-X-2000	Target OFT date for Project	0.0		15-Apr-25	◆ Target OFT date for Project											
AMS6RDAR3.n	RSA3	0.0		25-Apr-25*	◆ RSA3											
RPA	Risk Potential Assessment	0.0		30-May-25*	◆ Risk Potential Assessment											
MPKMOFT1.0	Planned OFT date for Project	0.0		7-Jul-25	◆ Planned OFT date for Project											
BB-X-9210	OFT FLOAT	85.0	8-Jul-25	30-Sep-25	■ OFT FLOAT											
AMIAR4	Independent Assurance Review 4	0.0		18-Jul-25*	◆ Independent Assurance Review 4											

Remaining Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

◆

◆ Milestone

Page 1 of 63

MP-0273-BB-49
TASK filter: Construction_1.

		M25 Junction10/ A3 Wisley Interchange Clause 32 Submission - March 2024 Stage 6 All Constructions Activities				<div>27-Mar-24 16:24</div>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
Activity ID	Activity Name	Original Duration	Start	Finish	2020				2021				2022				2023				2024				2025				2026				2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
BB-X-4000	Terminal float (7 day cal)	93.0	30-Sep-25	31-Dec-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							