
		M25 Junction10/ A3 Wisley Interchange Clause 32 Submission - May 2022 Stage 6 All Constructions Activities			 <div>26-May-22 10:44</div>							
Activity ID	Activity Name	Original Duration	Start	Finish	2020	2021	2022	2023	2024	2025	2026	2027
Project Dates		1682.00	02-Mar-20 A	09-Feb-27								
Site wide		1682.00	02-Mar-20 A	09-Feb-27								
Starting / Access / Completion Dates		1682.00	02-Mar-20 A	09-Feb-27								
MPKMPS	Contract Award (Stage 5) Project Start	0.00	02-Mar-20 A		Contract Award (Stage 5) Project Start							
MPKMSDCO1.0	Submit Development Consent Order (DCO) application	0.00		15-May-20 A	Submit Development Consent Order (DCO) application							
BB-X-0050	Access date by agreement for advanced enviromental mitigation	0.00	19-Oct-20 A		Access date by agreement for advanced enviromental mitigation							
MPKMPSPR	Stage 6 - Procurement Strategy Plan Received	0.00		30-Oct-20 A	Stage 6 - Procurement Strategy Plan Received							
BB-X-0030	Access date to land required under agreement for compounds & advanced wks areas	0.00	12-Jan-21 A		Access date to land required under agreement for compounds & advanced wks areas							
BB-X-0110	Enabling works start	0.00	23-Mar-21 A		Enabling works start							
MPKMSOW1.0	Start Of Works (SoW) Contractual Date	0.00		30-Sep-21 A	Start Of Works (SoW) Contractual Date							
BB-SW-0010	3 Week standstill following DCO	15.00	12-May-22 A	01-Jun-22 A	3 Week standstill following DCO							
BB-X-6000	DCO Challenge Period	30.00	12-May-22 A	24-Jun-22	DCO Challenge Period							
MPKMDCOD1.0	DCO Decision	0.00	12-May-22 A		DCO Decision							
BB-X-6030	GVD process for land possession (Temporary)	20.00	06-Jun-22	01-Jul-22	GVD process for land possession (Temporary)							
MPKMPIE1.0	Public Information Exhibition (PIE's)	0.00	24-Jun-22		Public Information Exhibition (PIE's)							
BB-X-0100	Advanced works commencement	0.00	27-Jun-22		Advanced works commencement							
BB-X-6020	GVD process for land possession (permanent)	65.00	28-Jun-22	27-Sep-22	GVD process for land possession (permanent)							
MPKMSGAR5.0	PCF Stage gate assessment Review 5 Construction Preparation	0.00	30-Jun-22		PCF Stage gate assessment Review 5 Construction Preparation							
BB-X-0020	Access date to non HE Land areas under agreement	0.00	04-Jul-22		Access date to non HE Land areas under agreement							
AMGVD	Issue Notices (GVD or Treat & Enter) (Stage 5)	0.00		04-Jul-22	Issue Notices (GVD or Treat & Enter) (Stage 5)							
BB-X-6010	HE issue NTP	1.00	31-Aug-22*	31-Aug-22	HE issue NTP							
BB-X-9120	Commence installing permanent Traffic management	0.00	11-Sep-22		Commence installing permanent Traffic management							
MPKMSOW1.1	Planned Construction Start of works (SoW)	0.00	11-Sep-22		Planned Construction Start of works (SoW)							
BB-X-0040	Access date to all areas under GVD	0.00	28-Sep-22		Access date to all areas under GVD							
BB-X-3150	Interim Stage 6 Completion	0.00		28-Nov-22*	Interim Stage 6 Completion							
MPKMCBWC	Central barrier works complete	0.00		13-Feb-23	Central barrier works complete							
MPKMOFT1.0	Road Open To The Public (Open for Traffic) Contractual Date	0.00		31-Dec-23*	Road Open To The Public (Open for Traffic) Contractual Date							
MPKMDWC	Drainage works complete	0.00		05-Jun-24	Drainage works complete							
MPKMSUDC	Stage 6 - Statutory Undertakers Diversions complete	0.00		04-Oct-24	Stage 6 - Statutory Undertakers Diversions complete							
MPKMPMCW	Pavement/ Main civils works complete	0.00		22-Nov-24	Pavement/ Main civils works complete							
MPKMRMSC	Road markings & signage complete	0.00		13-Dec-24	Road markings & signage complete							
BB-X-2000	Target OFT date for Project	0.00		07-Jan-25	Target OFT date for Project							
BB-X-2010	Programme time risk allowance to OFT	81.00	08-Jan-25	09-May-25	Programme time risk allowance to OFT							
BB-X-3100	Stage 6 Completion	0.00		09-May-25	Stage 6 Completion							
MPKMPPF	Project Finish (Completion Date assumed date 3 months after OFT)	0.00		09-May-25	Project Finish (Completion Date assumed date 3 months after OFT)							
MPKMFFT1.3	Planned OFT date for Project	0.00		09-May-25	Planned OFT date for Project							
BB-X-3000	Planned Completion date (7 day cal)	0.00		04-Aug-25	Planned Completion date (7 day cal)							
BB-X-4000	Terminal float (7 day cal)	28.00	05-Aug-25	01-Sep-25	Terminal float (7 day cal)							
BB-X-4010	Potential completion date	0.00		01-Sep-25	Potential completion date							
BB-X-5000	Defects date (7 day cal)	0.00		09-Feb-27	Defects date (7 day cal)							
MPKMOFT1.2	Stage 7 Handover	0.00		09-Feb-27	Stage 7 Handover							
Other Significant Project Dates		788.00	19-Sep-22	08-Dec-25								
BB-X-9050	Start enviromental mitigation works 2022 Q4/2023 Q1	0.00	19-Sep-22*		Start enviromental mitigation works 2022 Q4/2023 Q1							
BB-X-9130	Completion of works to the A3 CR - Ockham to M25	0.00		13-Jan-23	Completion of works to the A3 CR - Ockham to M25							
BB-X-9140	Completion of works to the A3 CR - M25 to Painshill	0.00		19-Jan-23	Completion of works to the A3 CR - M25 to Painshill							
BB-X-9090	Complete Seasonal enviromental mitigation works for 22/23 winter period	0.00		13-Mar-23*	Complete Seasonal enviromental mitigation works for 22/23 winter period							
<div>Remaining Level of Effort</div> <div>Actual Work</div>		<div>Remaining Work</div> <div>Critical Remaining Work</div>	<div>◆ Milestone</div>		Page 1 of 51			Programme extracted from programme ref MP-0273-BB-27r1 TASK filter: Construction.				

			M25 Junction10/ A3 Wisley Interchange Clause 32 Submission - May 2022 Stage 6 All Constructions Activities				<div>26-May-22 10:44</div>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
Activity ID		Activity Name	Original Duration	Start	Finish	2020				2021				2022				2023				2024				2025				2026				2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
<div></div>	BB-X-9060	Start enviromental mitigation works 2023 Q4/ 2024 Q1	0.00	18-Sep-23*																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								