

M62 eastbound 63/3 and 63/5 parapet

Job	Additional	Current Status
Job Number <input type="text" value="55000659"/>	Placed on W.O. <input type="text" value="D10001/64600372"/> <input type="text" value="Committed"/>	Parent Job <input type="text" value=""/>
Site <input type="text" value="4200M62/381"/> <input type="text" value="NW10001801"/>		
Asset Id <input type="text" value=""/>	Location <input type="text" value="EB 63/0+11 - 63/8+80 (start of J20 exit)"/>	
Asset No <input type="text" value="2.00"/> <input type="text" value="Dual 1-Lane"/>		
Area <input type="text" value="M62 Closure 30"/>	Route <input type="text" value="M62 J19-20"/>	
Description <input type="text" value="DA: Damage to Structures - Make Safe and assess damage to bridge railings at bridge @ 63/4a - may"/>	Work Location <input type="text" value="M62 - J19/20 MP63/5A"/>	
Job Type <input type="text" value="B12"/> <input type="text" value="B Reim Structures"/>	Estimated Value <input type="text" value="732.00"/>	
Hazard Type <input type="text" value="Schedule B"/>		
Priority <input type="text" value="24 Hours"/>	Price Factor <input type="text" value="Standard"/>	
Cost Code <input type="text" value="B611457"/> <input type="text" value="Area 10 M&R DNP"/>	Partial Payments <input checked="" type="checkbox"/>	
Customer <input type="text" value="Highways England"/>	Est. Start Date <input type="text" value="08/06/2022 01:28:00"/>	
Customer Reference <input type="text" value="3566"/>	Actual Start Date <input type="text" value="08/06/2022 00:49:47"/>	
Pref. Contr. <input type="text" value="D10001"/> <input type="text" value="Area 10 - Schedule D"/>	Est. Completion <input type="text" value="08/06/2022 02:13:00"/>	
Status <input type="text" value="0400"/> <input type="text" value="Work Complete"/>	Target Completion <input type="text" value="09/06/2022 00:26:01"/>	
Officer <input type="text" value="SBS"/> <input type="text" value="System Supervisor"/>	Actual Completion <input type="text" value="08/06/2022 03:24:41"/>	

SOR Items			Status Log	Child Jobs
Log No.	Logged Date	Effective Date	Status	Notes
14	11/07/2023 15:51:48	08/06/2022 03:24:41	Work Complete	Payment Committed against Job
13	15/08/2022 07:56:24	08/06/2022 03:24:41	Work Complete	Payment Committed against Job
12	13/07/2022 09:26:46	08/06/2022 03:24:41	Work Complete	Payment Committed against Job
11	08/06/2022 03:24:41	08/06/2022 03:24:41	Work Complete	Containment team on way stopping in ashton to load up
10	08/06/2022 03:23:12	08/06/2022 03:23:12	Work Started	Parapet damage advise permanent lane 1 till repair is complete. 5th post in from left to right snapped at botton and leaning backward onto camageway below. 5,6,7,8 brackets on post bent 5 rails damaged and also prized from adjoining rails
9	08/06/2022 02:27:26	08/06/2022 02:27:26	Works Paused	Parapet damage advise permanent lane 1 till repair is complete. 5th post in from left to right snapped at botton and leaning backward onto camageway below. 5,6,7,8 brackets on post bent 5 rails damaged and also prized from adjoining rails
8	08/06/2022 01:36:57	08/06/2022 01:36:57	Work Started	Arrived on site at 01.35
7	08/06/2022 01:36:55	08/06/2022 01:36:55	Works Paused	Arrived on site at 01.35
6	08/06/2022 00:49:57	08/06/2022 00:49:57	Work Started	On route
5	08/06/2022 00:49:54	08/06/2022 00:49:54	Works Paused	On route
4	08/06/2022 00:49:47	08/06/2022 00:49:47	Work Started	Job updated using ConfirmWorkzone®. Job allocated to M&R CENTRAL 1 (MRC1) at scheduled start time 8 Jun 2022 01:28
3	08/06/2022 00:34:18	08/06/2022 00:34:18	Allocated to Crew	Job updated using ConfirmWorkzone®. Job allocated to M&R CENTRAL 1 (MRC1) at scheduled start time 8 Jun 2022 01:28
2	08/06/2022 00:27:09	08/06/2022 00:27:09	Job Committed	Updating Job Status to Committed
1	08/06/2022 00:25:04	08/06/2022 00:25:04	Job Created	

Job	Additional	Current Status
Job Number: 55000663	Placed on W.O. D10001/64600376 Committed	Parent Job: 55000659
Site: 4200M62/381	NW10001801	
Asset Id: ...	Location: EB 63/0+11 - 63/8+80 (start of J20 exit)	
Asset No: 2.00 Dual 1-Lane		
Area: M62 Closure 30	Route: M62 J19-20	
Description: Containment job required in relation to Bridge/parapet damage DA: Damage to Structures -	Work Location: M62 - J19/20 MP63/5A	
Job Type: B12 B Reim Structures	Estimated Value: 10,952.99	
Hazard Type: Schedule B		
Priority: 7 days	Price Factor: Standard	
Cost Code: B611457 Area 10 M&R DNP	Partial Payments: <input checked="" type="checkbox"/>	
Customer: Highways England	Est. Start Date: 08/06/2022 03:33:00	
Customer Reference: 3566	Actual Start Date: 08/06/2022 05:02:34	
Pref. Contr. D10001 Area 10 - Schedule D	Est. Completion: 15/06/2022 03:33:00	
Status: 0400 Work Complete	Target Completion: 15/06/2022 03:33:00	
Officer: 0366	Actual Completion: 08/06/2022 05:44:17	

SOR Items		Status Log		Child Jobs
Log No.	Logged Date	Effective Date	Status	Notes
17	11/07/2023 15:51:50	08/06/2022 05:44:17	Work Complete	Payment Committed against Job
16	15/03/2023 15:50:21	08/06/2022 05:44:17	Work Complete	Payment Committed against Job
15	16/02/2023 12:21:10	08/06/2022 05:44:17	Work Complete	Payment Committed against Job
14	13/01/2023 12:19:59	08/06/2022 05:44:17	Work Complete	Payment Committed against Job
13	12/12/2022 14:40:45	08/06/2022 05:44:17	Work Complete	Payment Committed against Job
12	18/11/2022 10:32:03	08/06/2022 05:44:17	Work Complete	Payment Committed against Job
11	17/10/2022 16:25:47	08/06/2022 05:44:17	Work Complete	Payment Committed against Job
10	14/09/2022 15:47:12	08/06/2022 05:44:17	Work Complete	Payment Committed against Job
9	13/07/2022 09:26:48	08/06/2022 05:44:17	Work Complete	Payment Committed against Job
8	08/06/2022 05:44:17	08/06/2022 05:44:17	Work Complete	Varagaurd put in place and coned an lamped
7	08/06/2022 05:02:57	08/06/2022 05:02:57	Work Started	Arrived on site at 0500
6	08/06/2022 05:02:55	08/06/2022 05:02:55	Works Paused	Arrived on site at 0500
5	08/06/2022 05:02:34	08/06/2022 05:02:34	Work Started	Job has been allocated to Team 'M&R CENTRAL 1' (MRC1)
4	08/06/2022 04:54:03	08/06/2022 04:53:47	Allocated to Crew	Job has been allocated to Team 'M&R CENTRAL 1' (MRC1)
3	08/06/2022 04:53:47	08/06/2022 04:53:47	Allocated to Crew	Job has been allocated to Team 'M&R CENTRAL 1' (MRC1)
2	08/06/2022 03:34:15	08/06/2022 03:34:15	Job Committed	Updating Job Status to Committed
1	08/06/2022 03:33:12	08/06/2022 03:30:02	Job Created	

Job	Additional	Current Status
Job Number <input type="text" value="55000664"/>	Placed on W.O. <input type="text" value="D10001/64600377"/> <input type="text" value="Committed"/>	Parent Job <input type="text" value="55000663"/>
Site <input type="text" value="4200M62/381"/> <input type="text" value="NW10001801"/>		
Asset Id <input type="text" value="2.00"/> <input type="text" value="Dual 1-Lane"/>	Location <input type="text" value="EB 63/0+11 - 63/8+80 (start of J20 exit)"/>	
Area <input type="text" value="M62 Closure 30"/>	Route <input type="text" value="M62 J19-20"/>	
Description <input type="text" value="6 Months H/S maintenance required following RTC damage to bridge including containment and parapet"/>	Work Location <input type="text" value="M62 - J19/20 MP63/5A"/>	
Job Type <input type="text" value="B12"/> <input type="text" value="B Reim Structures"/>	Estimated Value <input type="text" value="47,504.73"/>	
Hazard Type <input type="text" value="Schedule B"/>		
Priority <input type="text" value="6 months"/>	Price Factor <input type="text" value="Standard"/>	
Cost Code <input type="text" value="B611457"/> <input type="text" value="Area 10 M&R DNP"/>	Partial Payments <input checked="" type="checkbox"/>	
Customer <input type="text" value="Highways England"/>	Est. Start Date <input type="text" value="08/06/2022 03:36:00"/>	
Customer Reference <input type="text" value="3566"/>	Actual Start Date <input type="text" value="08/06/2022 13:04:13"/>	
Pref. Contr. <input type="text" value="D10001"/> <input type="text" value="Area 10 - Schedule D"/>	Est. Completion <input type="text" value="08/12/2022 03:36:00"/>	
Status <input type="text" value="0400"/> <input type="text" value="Work Complete"/>	Target Completion <input type="text" value="08/12/2022 03:36:00"/>	
Officer <input type="text" value="0354"/>	Actual Completion <input type="text" value="25/02/2023 17:52:36"/>	

SOR Items		Status Log	Child Jobs		
Log No.	Logged Date	Effective Date	Status	Notes	Detail
195	11/07/2023 15:51:50	25/02/2023 17:52:36	Work Complete	Payment Committed against Job	
194	13/04/2023 13:06:03	25/02/2023 17:52:36	Work Complete	Payment Committed against Job	
193	15/03/2023 14:09:41	25/02/2023 17:52:36	Work Complete	Payment Committed against Job	
192	25/02/2023 17:52:36	25/02/2023 17:52:36	Work Complete	Work completed. Containment and tm removed	
191	25/02/2023 17:52:17	25/02/2023 17:52:17	Work Started	Perm Check all ok	
190	25/02/2023 12:23:14	25/02/2023 12:23:14	Works Paused	Perm Check all ok	
189	25/02/2023 12:22:16	25/02/2023 12:22:16	Work Started	Permanent closure checked all ok	
188	24/02/2023 09:13:53	24/02/2023 09:13:53	Works Paused	Permanent closure checked all ok	
187	24/02/2023 08:57:02	24/02/2023 08:57:02	Work Started	Permanent closure checked all ok	
186	23/02/2023 12:35:49	23/02/2023 12:35:49	Works Paused	Permanent closure checked all ok	
185	23/02/2023 12:14:26	23/02/2023 12:14:26	Work Started	All ok	
184	22/02/2023 23:03:41	22/02/2023 23:03:41	End of day	All ok	
183	22/02/2023 23:03:38	22/02/2023 23:03:38	Work Started	All ok	
182	22/02/2023 15:25:57	22/02/2023 15:25:57	Works Paused	Checked perm closure	
181	22/02/2023 15:25:34	22/02/2023 15:25:34	Work Started	Perm check	
180	21/02/2023 14:28:46	21/02/2023 14:28:46	Works Paused	Perm check	
179	21/02/2023 14:28:21	21/02/2023 14:28:21	Work Started	Permanent closure checked all ok	
178	20/02/2023 12:26:54	20/02/2023 12:26:54	Works Paused	Permanent closure checked all ok	
177	20/02/2023 12:20:02	20/02/2023 12:20:02	Work Started	Perm Closure Check, all ok.	
176	19/02/2023 03:03:47	19/02/2023 03:03:47	Works Paused	Perm Closure Check, all ok.	
175	19/02/2023 03:02:51	19/02/2023 03:02:51	Work Started	Maintain perm closure blocks and cones ok	
174	18/02/2023 11:14:11	18/02/2023 11:14:11	Works Paused	Maintain perm closure blocks and cones ok	
173	18/02/2023 11:13:29	18/02/2023 11:13:29	Work Started	Job has been allocated to Team 'Pems Check Central' (PCC)	
172	18/02/2023 09:08:22	18/02/2023 09:08:21	End of day	Job has been allocated to Team 'Pems Check Central' (PCC)	
171	18/02/2023 09:08:05	18/02/2023 09:08:05	Allocated to Crew	Job has been allocated to Team 'Pems Check Central' (PCC)	
170	18/02/2023 09:07:51	18/02/2023 09:07:49	Work Started	Payment Committed against Job	
169	17/02/2023 11:39:29	17/02/2023 09:08:31	Variation Committed	Payment Committed against Job	
168	17/02/2023 09:08:31	17/02/2023 09:08:31	Variation Committed	V.O. Committed against Job	

167	17/02/2023 02:14:21	17/02/2023 02:14:21	Works Paused	Perm all ok
166	16/02/2023 09:40:13	16/02/2023 09:40:13	Work Started	Perm check. All ok.
165	16/02/2023 03:39:51	16/02/2023 03:39:51	Works Paused	Perm check. All ok.
164	16/02/2023 03:26:17	16/02/2023 03:26:17	Work Started	Site all ok
163	14/02/2023 08:52:27	14/02/2023 08:52:27	Works Paused	Site all ok
162	14/02/2023 08:37:37	14/02/2023 08:37:37	Work Started	Perm check
161	14/02/2023 04:43:33	14/02/2023 04:43:33	End of day	Perm check
160	14/02/2023 04:35:57	14/02/2023 04:35:57	Work Started	Perm check
159	12/02/2023 23:25:02	12/02/2023 23:25:02	End of day	Perm check
158	12/02/2023 23:23:51	12/02/2023 23:23:51	Work Started	Perm check, all ok
157	12/02/2023 15:05:34	12/02/2023 15:05:34	Works Paused	Perm check, all ok
156	12/02/2023 15:03:53	12/02/2023 15:03:53	Work Started	Perm check all ok
155	11/02/2023 13:39:34	11/02/2023 13:39:34	Works Paused	Perm check all ok
154	11/02/2023 13:39:01	11/02/2023 13:39:01	Work Started	Perm check all ok
153	10/02/2023 21:03:23	10/02/2023 21:03:23	Works Paused	Perm check all ok
152	10/02/2023 21:02:31	10/02/2023 21:02:31	Work Started	Perm check all ok
151	10/02/2023 11:04:41	10/02/2023 11:04:41	Works Paused	Perm check all ok
150	10/02/2023 11:04:15	10/02/2023 11:04:15	Work Started	Changed 2 x batteries
149	09/02/2023 23:04:07	09/02/2023 23:04:07	Works Paused	Changed 2 x batteries
148	09/02/2023 22:59:59	09/02/2023 22:59:59	Work Started	Perm check all ok.
147	09/02/2023 11:52:22	09/02/2023 11:52:22	Works Paused	Perm check all ok.
146	09/02/2023 11:51:20	09/02/2023 11:51:20	Work Started	Site ok
145	08/02/2023 23:39:47	08/02/2023 23:39:47	Works Paused	Site ok
144	08/02/2023 23:36:10	08/02/2023 23:36:10	Work Started	Permanent closure checked all ok
143	08/02/2023 17:10:19	08/02/2023 17:10:19	Works Paused	Permanent closure checked all ok
142	08/02/2023 15:47:47	08/02/2023 15:47:47	Work Started	Permanent closure checked all ok
141	06/02/2023 11:47:37	06/02/2023 11:47:37	Works Paused	Permanent closure checked all ok
140	06/02/2023 11:41:13	06/02/2023 11:41:13	Work Started	Permanent closure all ok
139	05/02/2023 12:29:46	05/02/2023 12:29:46	Works Paused	Permanent closure all ok
138	05/02/2023 12:29:04	05/02/2023 12:29:04	Work Started	Checked H/S on the m62 EB at marker 63,5 all good

137	03/02/2023 12:15:25	03/02/2023 12:15:25	Works Paused	Checked H/S on the m62 EB at marker 63,5 all good
136	03/02/2023 12:08:52	03/02/2023 12:08:52	Work Started	Perm check all okay
135	02/02/2023 16:18:23	02/02/2023 16:18:23	End of day	Perm check all okay
134	01/02/2023 16:25:31	01/02/2023 16:25:31	Work Started	Perm check all ok
133	31/01/2023 12:12:00	31/01/2023 12:12:00	Works Paused	Site ok
132	31/01/2023 11:57:51	31/01/2023 11:57:51	Work Started	Perm check all ok
131	30/01/2023 11:42:47	30/01/2023 11:42:47	Works Paused	Perm check all ok
130	30/01/2023 11:42:17	30/01/2023 11:42:17	Work Started	Perm check all ok
129	30/01/2023 01:07:52	30/01/2023 01:07:52	Works Paused	Perm check all ok
128	29/01/2023 09:45:00	29/01/2023 09:45:00	Work Started	Perm check all the
127	28/01/2023 22:56:31	28/01/2023 22:56:31	Works Paused	Perm check all the
126	28/01/2023 22:56:27	28/01/2023 22:56:27	Work Started	Perm check all the
125	28/01/2023 22:55:01	28/01/2023 22:55:01	Works Paused	Perm check all ok lamps lit
124	28/01/2023 22:11:33	28/01/2023 22:11:33	Work Started	Sote all ok
123	28/01/2023 10:14:06	28/01/2023 10:14:06	Works Paused	Sote all ok
122	28/01/2023 10:06:49	28/01/2023 10:06:49	Work Started	Perm check all ok
121	28/01/2023 04:06:04	28/01/2023 04:06:04	Works Paused	Perm check all ok
120	28/01/2023 04:05:11	28/01/2023 04:05:11	Work Started	Perm check, all ok
119	27/01/2023 17:01:32	27/01/2023 17:01:32	Works Paused	Perm check, all ok
118	27/01/2023 17:01:12	27/01/2023 17:01:12	Work Started	Perm closure check, all ok.
117	26/01/2023 16:26:41	26/01/2023 16:26:41	Works Paused	Perm closure check, all ok.
116	26/01/2023 16:26:01	26/01/2023 16:26:01	Work Started	Perm check, all ok
115	25/01/2023 16:44:06	25/01/2023 16:44:06	Works Paused	Perm check, all ok
114	25/01/2023 16:43:46	25/01/2023 16:43:46	Work Started	Permanent closure checked all ok
113	23/01/2023 16:42:41	23/01/2023 16:42:41	Works Paused	Permanent closure checked all ok
112	23/01/2023 16:40:18	23/01/2023 16:40:18	Work Started	Permanent closure checked,all ok
111	22/01/2023 20:51:55	22/01/2023 20:51:55	Works Paused	Permanent closure checked,all ok
110	22/01/2023 20:22:30	22/01/2023 20:22:30	Work Started	Permanent closure checked all ok
109	22/01/2023 12:34:25	22/01/2023 12:34:25	Works Paused	Permanent closure checked all ok

108	22/01/2023 12:11:08	22/01/2023 12:11:08	Work Started	Permanent closure checked ,All concrete blocks and cones ok , unable to stop due to all lanes running in area
107	21/01/2023 20:42:59	21/01/2023 20:42:59	Works Paused	Permanent closure checked ,All concrete blocks and cones ok , unable to stop due to all lanes running in area
106	21/01/2023 20:41:53	21/01/2023 20:41:53	Work Started	Permanent closure checked all ok
105	21/01/2023 11:48:25	21/01/2023 11:48:25	Works Paused	Permanent closure checked all ok
104	21/01/2023 11:30:04	21/01/2023 11:30:04	Work Started	Permanent closure checked all ok
103	19/01/2023 17:12:44	19/01/2023 17:12:44	Works Paused	Permanent closure checked all ok
102	19/01/2023 17:11:44	19/01/2023 17:11:44	Work Started	Perm fine
101	19/01/2023 02:45:43	19/01/2023 02:45:43	Works Paused	Perm fine
100	19/01/2023 02:45:32	19/01/2023 02:45:32	Work Started	Perm check, all ok
99	17/01/2023 03:24:12	17/01/2023 03:24:12	Works Paused	Perm check, all ok
98	17/01/2023 03:23:49	17/01/2023 03:23:49	Work Started	All in good order
97	16/01/2023 10:06:57	16/01/2023 10:06:57	Works Paused	All in good order
96	16/01/2023 10:06:04	16/01/2023 10:06:04	Work Started	All in good order
95	16/01/2023 04:10:22	16/01/2023 04:10:22	Works Paused	All in good order
94	16/01/2023 04:10:15	16/01/2023 04:10:15	Work Started	All in good order
93	15/01/2023 20:17:29	15/01/2023 20:16:48	Allocated to Crew	All in good order
92	15/01/2023 19:38:34	15/01/2023 19:38:34	Work Complete	All in good order
91	15/01/2023 19:36:08	15/01/2023 19:36:08	Work Started	Perm check all
90	15/01/2023 12:35:49	15/01/2023 12:35:49	Works Paused	Perm check all
89	15/01/2023 12:34:16	15/01/2023 12:34:16	Work Started	Perm check
88	13/01/2023 12:32:12	13/01/2023 12:32:12	Works Paused	Perm check
87	13/01/2023 12:31:49	13/01/2023 12:31:49	Work Started	Payment Committed against Job
86	13/01/2023 12:20:00	13/01/2023 04:49:52	Works Paused	Payment Committed against Job
85	13/01/2023 04:49:52	13/01/2023 04:49:52	Works Paused	Permanent closure checked all ok
84	13/01/2023 04:47:15	13/01/2023 04:47:15	Work Started	Perm check all ok
83	12/01/2023 14:47:50	12/01/2023 14:47:50	Works Paused	Perm check all ok
82	12/01/2023 14:41:21	12/01/2023 14:41:21	Work Started	Changed 3 x batteries aligned cones
81	11/01/2023 22:10:46	11/01/2023 22:10:46	End of day	Changed 3 x batteries aligned cones
80	11/01/2023 22:07:51	11/01/2023 22:07:51	Work Started	Perm check all okay

79	10/01/2023 06:13:26	10/01/2023 06:13:26	End of day	Perm check all okay
78	10/01/2023 06:13:16	10/01/2023 06:13:16	Work Started	Perm check all ok
77	09/01/2023 12:53:38	09/01/2023 12:53:38	Works Paused	Perm check all ok
76	09/01/2023 12:53:12	09/01/2023 12:53:12	Work Started	Perm closure check all ok.
75	08/01/2023 11:40:22	08/01/2023 11:40:22	Works Paused	Perm closure check all ok.
74	08/01/2023 11:39:44	08/01/2023 11:39:44	Work Started	Perm check all the
73	08/01/2023 03:15:10	08/01/2023 03:15:10	Works Paused	Perm check all the
72	08/01/2023 03:14:47	08/01/2023 03:14:47	Work Started	Perm check all the
71	06/01/2023 15:07:34	06/01/2023 15:07:34	Works Paused	Permanent closure all ok
70	06/01/2023 15:06:14	06/01/2023 15:06:14	Work Started	Checked perm closure all ok
69	04/01/2023 14:57:19	04/01/2023 14:57:19	Works Paused	Checked perm closure all ok
68	04/01/2023 14:47:06	04/01/2023 14:47:06	Work Started	Perm check all ok
67	03/01/2023 16:41:58	03/01/2023 16:41:58	End of day	Perm check all ok
66	03/01/2023 16:40:03	03/01/2023 16:40:03	Work Started	Checked perm closure cones and blocks ok
65	02/01/2023 21:07:25	02/01/2023 21:07:25	Works Paused	Checked perm closure cones and blocks ok
64	02/01/2023 21:04:37	02/01/2023 21:04:37	Work Started	Perm check, all ok
63	01/01/2023 22:40:02	01/01/2023 22:40:02	Works Paused	Perm check, all ok
62	01/01/2023 22:39:52	01/01/2023 22:39:52	Work Started	Perm check
61	30/12/2022 10:54:55	30/12/2022 10:54:55	Works Paused	Perm check
60	30/12/2022 10:54:51	30/12/2022 10:54:51	Work Started	Perm check
59	30/12/2022 10:45:38	30/12/2022 10:45:38	Works Paused	Perm check
58	30/12/2022 10:44:24	30/12/2022 10:44:24	Work Started	Permanent closure check all ok
57	29/12/2022 23:36:04	29/12/2022 23:36:04	Works Paused	Permanent closure check all ok
56	29/12/2022 21:09:04	29/12/2022 21:09:04	Work Started	Perm check all ok
55	29/12/2022 08:49:07	29/12/2022 08:49:07	Works Paused	Perm check all ok
54	29/12/2022 08:44:57	29/12/2022 08:44:57	Work Started	Perm check all ok
53	26/12/2022 20:36:35	26/12/2022 20:36:35	End of day	Perm check all ok
52	26/12/2022 20:34:48	26/12/2022 20:34:48	Work Started	Checked perm closure all ok
51	26/12/2022 10:08:39	26/12/2022 10:08:39	Works Paused	Checked perm closure all ok
50	26/12/2022 10:02:23	26/12/2022 10:02:23	Work Started	Perm check all ok
49	26/12/2022 05:10:50	26/12/2022 05:10:50	End of day	Perm check all ok
48	26/12/2022 05:04:33	26/12/2022 05:04:33	Work Started	Perm check, all ok

47	25/12/2022 11:00:38	25/12/2022 11:00:38	Works Paused	Perm check, all ok
46	25/12/2022 11:00:16	25/12/2022 11:00:16	Work Started	Perm check, all ok
45	25/12/2022 10:58:57	25/12/2022 10:58:57	Works Paused	Perm check, all ok
44	25/12/2022 10:58:22	25/12/2022 10:58:22	Work Started	Need a block during day to replace lamps when sufficient traffic and adequate weather conditions
43	24/12/2022 23:11:21	24/12/2022 23:11:21	Works Paused	Need a block during day to replace lamps when sufficient traffic and adequate weather conditions
42	24/12/2022 23:10:10	24/12/2022 23:10:10	Work Started	Perm closure checked all ok
41	24/12/2022 11:35:47	24/12/2022 11:35:47	Works Paused	Perm closure checked all ok
40	24/12/2022 11:32:14	24/12/2022 11:32:14	Work Started	Perm check unable to get block for lamp change
39	23/12/2022 23:12:40	23/12/2022 23:12:40	Works Paused	Perm check unable to get block for lamp change
38	23/12/2022 23:10:56	23/12/2022 23:10:56	Work Started	Perm check, all ok
37	23/12/2022 15:00:21	23/12/2022 15:00:21	Works Paused	Perm check, all ok
36	23/12/2022 14:59:36	23/12/2022 14:59:36	Work Started	Checked perm closure unable to stop but all ok updated on confirm
35	22/12/2022 12:13:32	22/12/2022 12:13:32	Works Paused	Checked perm closure unable to stop but all ok updated on confirm
34	22/12/2022 12:02:30	22/12/2022 12:02:30	Work Started	Permanent closure all ok
33	21/12/2022 11:58:39	21/12/2022 11:58:39	Works Paused	Permanent closure all ok
32	21/12/2022 11:49:26	21/12/2022 11:49:26	Work Started	Permanent closure checked all ok
31	20/12/2022 11:54:10	20/12/2022 11:54:10	Works Paused	Permanent closure checked all ok
30	20/12/2022 11:48:09	20/12/2022 11:48:09	Work Started	All in order.
29	19/12/2022 23:03:24	19/12/2022 23:03:24	End of day	All in order.
28	19/12/2022 22:42:49	19/12/2022 22:42:49	Work Started	All cones and blocks look in order unable to stop due to no H/S
27	18/12/2022 21:11:46	18/12/2022 21:11:46	Works Paused	All cones and blocks look in order unable to stop due to no H/S
26	18/12/2022 21:06:24	18/12/2022 21:06:24	Work Started	Closure check. Needs some minor attention. RRB required as in ALR section and there was a broken down vehicle in ERA bay where MRT needed to wait.
25	18/12/2022 16:05:20	18/12/2022 16:05:20	End of day	Closure check. Needs some minor attention. RRB required as in ALR section and there was a broken down vehicle in ERA bay where MRT needed to wait.
24	18/12/2022 16:01:12	18/12/2022 16:01:12	Work Started	Perm check all ok unable to stop due to air will require cones washing once temperature improves currently -5
23	16/12/2022 17:00:54	16/12/2022 17:00:54	End of day	Perm check all ok unable to stop due to air will require cones washing once temperature improves currently -5
22	16/12/2022 16:57:07	16/12/2022 16:57:07	Work Started	Job has been allocated to Team 'Perms Check Central' (PCC)
21	13/12/2022 16:15:10	13/12/2022 16:15:10	End of day	Job has been allocated to Team 'Perms Check Central' (PCC)
20	13/12/2022 16:15:07	13/12/2022 16:15:07	Work Started	Job has been allocated to Team 'Perms Check Central' (PCC)
19	13/12/2022 16:15:04	13/12/2022 16:15:04	End of day	Job has been allocated to Team 'Perms Check Central' (PCC)
18	13/12/2022 16:15:02	13/12/2022 16:15:02	Work Started	Job has been allocated to Team 'Perms Check Central' (PCC)
17	13/12/2022 16:06:19	13/12/2022 16:06:19	Allocated to Crew	Job has been allocated to Team 'Perms Check Central' (PCC)
16	12/12/2022 14:40:45	09/06/2022 09:39:27	Work Started	Payment Committed against Job
15	18/11/2022 10:32:04	09/06/2022 09:39:27	Work Started	Payment Committed against Job
14	18/10/2022 09:03:08	09/06/2022 09:39:27	Work Started	Payment Committed against Job

13	20/09/2022 20:51:09	09/06/2022 09:39:27	Work Started	Payment Committed against Job
12	15/08/2022 07:56:25	09/06/2022 09:39:27	Work Started	Payment Committed against Job
11	13/07/2022 09:26:48	09/06/2022 09:39:27	Work Started	Payment Committed against Job
10	09/06/2022 09:39:29	09/06/2022 09:39:27	Work Started	Job has been allocated to Team 'A10 TM Perm Closures' (A10T)
9	09/06/2022 09:39:18	09/06/2022 09:39:18	Allocated to Crew	Job has been allocated to Team 'A10 TM Perm Closures' (A10T)
8	09/06/2022 09:39:08	09/06/2022 09:39:05	Works Paused	Job has been allocated to Team 'Structures' (ST10)
7	08/06/2022 13:04:36	08/06/2022 13:04:34	End of day	Job has been allocated to Team 'Structures' (ST10)
6	08/06/2022 13:04:28	08/06/2022 13:04:28	Works Paused	Job has been allocated to Team 'Structures' (ST10)
5	08/06/2022 13:04:16	08/06/2022 13:04:13	Work Started	Job has been allocated to Team 'Structures' (ST10)
4	08/06/2022 04:53:31	08/06/2022 04:53:04	Allocated to Crew	Job has been allocated to Team 'Structures' (ST10)
3	08/06/2022 04:53:04	08/06/2022 04:53:04	Allocated to Crew	Job has been allocated to Team 'Structures' (ST10)
2	08/06/2022 03:37:38	08/06/2022 03:37:38	Job Committed	Updating Job Status to Committed
1	08/06/2022 03:36:46	08/06/2022 03:34:46	Job Created	

Job	Additional	Current Status
Job Number: 58118650	Placed on W.O.: D10001/64157999	Committed
Site: 4200M62/381	NW10001801	Parent Job: 55000664
Asset Id: []	Location: EB 63/0+11 - 63/8+80 (start of J20 exit)	
Asset No: 2.00	Dual 1-Lane	
Area: M62 Closure 30	Route: M62 J19-20	
Description: DNP PERMANENT REPAIR - Please repair damaged parapet	Work Location: M62 - J19/20 MP63/5A	
Job Type: B12	B Reim Structures	Estimated Value: 21,839.45
Hazard Type: Schedule B		
Priority: 6 months	Price Factor: Standard	
Cost Code: B611457	Area 10 M&R DNP	Partial Payments: <input checked="" type="checkbox"/>
Customer: Highways England	Est. Start Date: 01/07/2022 13:45:00	
Customer Reference: 3566	Actual Start Date: 23/02/2023 22:40:59	
Pref. Contr.: D10001	Area 10 - Schedule D	Est. Completion: 01/01/2023 13:45:00
Status: 0400	Work Complete	Target Completion: 01/01/2023 13:45:00
Officer: 0354		Actual Completion: 26/02/2023 11:39:27

SOR Items	Status Log	Child Jobs			
Log No.	Logged Date	Effective Date	Status	Notes	Detail
12	11/07/2023 15:48:41	26/02/2023 11:39:27	Work Complete	Payment Committed against Job	
11	19/06/2023 17:30:09	26/02/2023 11:39:27	Work Complete	Payment Committed against Job	
10	13/04/2023 13:03:02	26/02/2023 11:39:27	Work Complete	Payment Committed against Job	
9	15/03/2023 14:02:30	26/02/2023 11:39:27	Work Complete	Payment Committed against Job	
8	26/02/2023 11:39:27	26/02/2023 11:39:27	Work Complete	Payment Committed against Job	
7	23/02/2023 22:40:59	23/02/2023 22:40:59	Work Started	Payment Committed against Job	
6	14/09/2022 15:44:02	04/07/2022 15:43:54	Allocated to Crew	Payment Committed against Job	
5	15/08/2022 07:55:40	04/07/2022 15:43:54	Allocated to Crew	Payment Committed against Job	
4	04/07/2022 15:43:55	04/07/2022 15:43:54	Allocated to Crew	Job has been allocated to Team 'Structures' (ST10)	
3	01/07/2022 17:05:14	01/07/2022 17:05:12	For Scheduling	Updating Job Status to Committed	
2	01/07/2022 13:48:10	01/07/2022 13:48:10	Job Committed	Updating Job Status to Committed	
1	01/07/2022 13:45:34	01/07/2022 13:45:00	Job Created		