

**Amalgamated
Construction Ltd**

Project Completion Report

Date: 01/04/21

Structure ID: ESB/10m 4ch

Works Commenced: 22/03/21

Works Completed: 25/03/21

CONTENTS

1. OVERVIEW
2. PRE-START AND PROGRESS PHOTO SHEETS
3. COMPLETION PHOTO SHEETS

DISTRIBUTION

Highways England
Amco Document Control

HRE – MINOR WORKS COMPLETION REPORT

ESB/10m 4ch


Description of Works

The scope of works to ESB/10m 4ch was to:

- Undertake a 12-month settlement visit.
- Install a road closure
- Excavate 6 number trial pits down to the arch crown, 2 in each arch.
- Core through the arch crown via the trial pits into the concrete fill to check for voids.
- Carry out a water test to each pit to check for settlement.
- Pump grout into any voids found.
- Re-instate carriageway back to Highway specification.

Results of investigation:

- No voids found in any of the cores.
- Cores undertaken



The works have been completed as detailed on the following photographs.

PRE-START AND PROGRESS PHOTO SHEETS



Road closure in place for the duration of the works



Cat scan carriageway. Line of water pipe marked up







Extending coring bit to reach into concrete







Six holes excavated and cored and re-instated.

